Completion Report

1	Name of Wok	Asphalting to roads at Manjunathanagara and surrounding area in ward no 14 Bagalagunte		
2	Sanctioned Estimate No.& Date	EE/DZ/TS/ 181 /18-19, Dt.22.02.2019		
3	Head of Acount which is Chargeable	P- 2415		
4	Enstrument Order No. & Date	EE/DD/WO/569/19-20, Dt.12.03.2020		
5	Name of Contractor	MSV Construction & company		
6a	Time Stipulated for Completion of work	180 days		
b	Delay in execulation of work	Nil		
7	Measurement recorded in MB	MB No. 4884 /2019-20		
	Page No	488325 /488329		
8	check Measurment of the Asst Exe. Eng./ Exe.Eng. On	20-04-2022		
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division		
10	a)Assistant Engineer	Venkateshappa		
	b) Asst. Exe. Engineer	B R Ranganath		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
	250.00 Lakhs	25721703	721203.00	-

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿಯವರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

CamScanner